

ELECTRICAL INSTALLATION CONDITION

Requirements For Electrical Installations - BS 7671

Certificate Number:	23650212

	PERSON ORDERII	
1161011 > 116 186		

Client: CONDOR PROPERTIES

Address: MILL HOUSE, LUGG BRIDGE MILL, HEREFORD, HR1 3NA

7 REASON FOR PRODUCING THIS REPORT

Reason for producing this report:

Landlords safety report.

Date(s) on which inspection and testing was carried out:

30/10/2023

DETAILS OF THE INSTALLATION WHICH IS THE SUBJECT OF THIS REPORT

Installation Address: 388A OYSTERMOUTH RD, SWANSEA, SA1 3UL

N/A Commercial / Industrial

N/A Other:

N/A

Estimated age of wiring system:

Description of premises: Domestic

16 years

Evidence of additions/

No if yes, estimated age:

years

Installation records available? (Regulation 651.1)

Yes

Date of last inspection: 27/10/2020

EXTENT AND LIMITATIONS OF INSPECTION AND TESTING

Extent of the electrical installation covered by this report:

50% of the installation in accordance with item 3.8.4 of Guidance Note 3.

Agreed limitations including the reasons (see Regulation 653.2):

NO LIFTING OF FLOORBOARDS OR INSPECTION OF LOFT SPACE. UNABLE TO INSPECT THE CONDITION OF CABLES CONTAINED WITHIN THE FABRIC OF THE BUILDING. INSULATION RESISTANCE TAKEN BETWEEN LINE AND CPC CONDUCTORS ONLY.

Agreed with:

BEN POPE

Operational limitations including the reasons:

NONE

The inspection and testing detailed in this report and accompanying schedules have been carried out in accordance with BS 7671:2018 (IET Wiring Regulations) as amended to 2022.

It should be noted that cables concealed within trunking and conduits, under floors, in roof spaces, and generally within the fabric of the building or underground, have not been inspected unless specifically agreed between the client and inspector prior to the inspection. An inspection should be made within an accessible roof space housing other electrical equipment.

SUMMARY OF THE CONDITION OF THE INSTALLATION

See page 3 for a summary of the general condition of the installation in terms of electrical safety.

Overall assessment of the installation in terms of it's suitability for continued use*:

SATISFACTORY

* An unsatisfactory assessment indicates that dangerous (Code C1) and/or potentially dangerous (Code C2) conditions have been identified.

A RECOMMENDATIONS

where the overall assessment of the suitability of the installation for continued use on page 1 is stated as 'UNSATISFACTORY', I/We recommend that any observations classified as 'Code 1 - Danger Present' or 'Code 2 - Potentially dangerous' are acted upon as a matter of urgency.

Investigation without delay is recommended for observations identified as 'FI - Further Investigation Required'.

Observations classified as 'Code 3 - Improvement recommended' should be given due consideration.

Subject to the necessary remedial action being taken, I/we recommend that the installation is further inspected and tested by:

5 Years

Note: The proposed date for the next inspection should take into consideration the frequency and quality of maintenance that the installation can reasonably be expected to receive during its intended life. The period should be agreed between relevant parties.

OBSERVATIONS AND RECOMMENDATIONS FOR ACTIONS TO BE TAKEN

Referring to the attached schedules of inspection and test results, and subject to the limitations specified on page 1 of this report under 'Extent of the Installation and Limitations of Inspection and Testing':

✓ There are no items adversely affecting electrical safety

or

N/A The following observations and recommendations are made

Item No		Observations	Classification Code
1	Inspection Schedule Item 5.1: Adequacy o 513.1) is recommended for improvement.	f working space/accessibility to equipment (132.12; DNO FUSE BOXED IN.	C3
2		enclosure(s) in terms of fire rating etc (421.1.6; provement. DB OUTSIDE KITCHEN PLASTIC	C3
3			
	e following codes, as appropriate, has been allo le for the installation the degree of urgency for	cated to each of the observations made above to indicate to remedial action.	the person(s)
Risk	ger Present of injury. Immediate edial action required C2 Potentially dar Urgent remedial required	ngerous C3 Improvement FI Further invariation recommended required w	estigation ithout delay
Immedia	te remedial action required for items:	N/A	
Urgent r	emedial action required for items:	N/A	
Improve	ment recommended for items:	1, 2	
Further i	nvestigation required for items:	N/A	

General condition of the installation (in terms of electrical safety): THE INSTALLATION IS IN GENERALLY A GOOD CONDITION WITH GOOD RECORDS OF MAINTENANCE AND TESTING DECLARATION I/We, being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations and the attached schedules,
I/We, being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations and the attached schedules,
I/We, being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations and the attached schedules,
I/We, being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations and the attached schedules,
provides an accurate assessment of the condition of the electrical installation taking into account the stated extent and limitations in section 4 of this report.
Trading Title: Condor Properties
Address: Mill House Registration Number (if applicable):
Lugg Bridge Mill Hereford Telephone Number: 01432 367276
Postcode: HR1 3NA
For the INSPECTION, TESTING AND ASSESSMENT of the report:
Name: Barrie Taylor Position: Electrician Signature: Date: 30/10/2023
10 SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS
Earthing Number and Type of Live Conductors Nature of Supply Parameters Supply Protective Device 1-phase 2-phase Number and Type of Live Conductors Nature of Supply Parameters Supply Protective Device Nature of Supply Parameters Supply Param
TN-S: N/A AC:
TN-C-S: V (3-wire): N/A (4-wire): N/A Nominal frequency, f: 50 Hz Type: 2
TNC: N/A DC: N/A 2-wire: N/A 3-wire: N/A Prospective fault 1.1 kA Rated current: 60 A
TT: N/A Other: N/A External earth fault loop impedance, Ze: 0.21 Ω
IT: N/A Confirmation of supply polarity: Number of supplies: 1
PARTICULARS OF INSTALLATION REFERRED TO IN THE REPORT Means of Earthing
Distributor's facility: N/A Location: N/A
Installation earth electrode: N/A Resistance to Earth: N/A Ω Method of measurement: N/A
Main Switch / Switch-Fuse / Circuit-Breaker / RCD
Location: MAIN INCOMER CUPBOARD BS (EN): 1361 - Type 2 Number of poles: 3
Current rating: 100 A Fuse/device rating or setting: 60 A Voltage rating: 400 V
If RCD main switch: RCD Type: N/A Rated residual operating N/A mA Rated time N/A ms Measured N/A ms Operating time: N/A ms
current (I _{Δn}): delay: operating time:
Earthing and Protective Bonding Conductors Earthing conductor Connection/ To water installation To gas installation
Conductor Copper csa: 16 mm ² verified: verified: verified:
Main protective bonding conductors Connection/ Conductors Connection/ To other service(s):
Conductor material: Copper csa: 10 mm ² continuity verified: V To structural steel: N/A N/A This form is based on the model shown in Appendix 6 of BS 7671:2018+A2:2022. Ref: 23650212 - Page: 3 of 9

12 11	ISPECTION SCHEDULE	
Item	Description	Outcome
1.0	EXTERNAL CONDITION OF INTAKE EQUIPMENT (VISUAL INSPECTION ONLY) Where inadequacies in intake equipment are encountered, it is recommended that the person ordering the rep the appropriate authority	ort informs
1.1	Service cable	Pass
1.2	Service head	Pass
1.3	Earthing arrangements	Pass
1.4	Meter tails	Pass
1.5	Metering equipment	Pass
1.6	Isolator (where present)	Pass
2.0	PRESENCE OF ADEQUATE ARRANGEMENTS FOR PARALLEL OR SWITCHED ALTERNATIVE SOURCES	
2.1	Adequate arrangements where a generating set operates as a switched alternative to the public supply (551.6)	N/A
2.2	Adequate arrangements where a generating set operates in parallel with the public supply (551.7)	N/A
3.0	AUTOMATIC DISCONNECTION OF SUPPLY	
3.1	Main earthing/bonding arrangements (411.3; Chap 54):	
3.1.1	Presence of distributor's earthing arrangement (542.1.2.1; 542.1.2.2), or presence of installation earth electrode arrangement (542.1.2.3)	Pass
3.1.2	Adequacy of earthing conductor size (542.3; 543.1.1)	Pass
3.1.3	Adequacy of earthing conductor connections (542.3.2)	Pass
3.1.4	Accessibility of earthing conductor connections (543.3.2)	Pass
3.1.5	Adequacy of main protective bonding conductor sizes (544.1)	Pass
3.1.6	Adequacy and location of main protective bonding conductor connections (543.3.2; 544.1.2)	Pass
3.1.7	Accessibility of all protective bonding connections (543.3.2)	Pass
3.1.8	Provision of earthing/bonding labels at all appropriate locations (514.13)	Pass
3.2	FELV - requirements satisfied (411.7; 411.7.1)	N/A
4.0	OTHER METHODS OF PROTECTION (where any of the methods listed below are employed details sh provided on separate sheets)	ould be
4.1	Non-conducting location (418.1)	N/A
4.2	Earth-free local equipotential bonding (418.2)	N/A
4.3	Electrical separation (Section 413; 418.3)	N/A
4.4	Double insulation (Section 412)	N/A
4.5	Reinforced insulation (Section 412)	N/A
5.0	DISTRIBUTION EQUIPMENT	
5.1	Adequacy of working space/accessibility to equipment (132.12; 513.1)	C3
5.2	Security of fixing (134.1.1)	Pass
5.3	Condition of insulation of live parts (416.1)	Pass
5.4	Adequacy/security of barriers (416.2)	Pass
5.5	Condition of enclosure(s) in terms of IP rating etc (416.2)	Pass
5.6	Condition of enclosure(s) in terms of fire rating etc (421.1.6; 421.1.201; 526.5)	C3
5.7	Enclosure not damaged/deteriorated so as to impair safety (651.2)	Pass
5.8	Presence and effectiveness of obstacles (417.2)	Pass
5.9	Presence of main switch(es), linked where required (462.1; 462.1.201; 462.2)	Pass
5.10	Operation of main switch(es) (functional check) (643.10)	Pass
5.11	Manual operation of circuit-breakers, RCDs and AFDDs to prove functionality (643.10)	Pass
5.12	Confirmation that integral test button/switch causes RCD(s) to trip when operated (functional check) (643.10)	Pass
5.13	RCD(s) provided for fault protection – includes RCBOs (411.4.204; 411.5.2; 531.2)	N/A
5.14	RCD(s) provided for additional protection/requirements, where required – includes RCBOs (411.3.3; 415.1)	Pass
OUTCON Accepta condition	ble DASS Unacceptable C1 as C2 Improvement C2 Further FI Not Not Not Improvement C3 Further FI Not N	Not N/A

Ref: 23650212 - Page: 4 of 9

12/IN	ISPECTION SCHEDULE (CONTINUED)	
Item	Description	Outcome
5.15	Presence of RCD six-monthly test notice, where required (514.12.2)	Pass
5.16	Presence of diagrams, charts or schedules at or near equipment, where required (514.9.1)	Pass
5.17	Presence of alternative supply warning notice at or near equipment, where required (514.15)	N/A
5.18	Presence of next inspection recommendation label (514.12.1)	Pass
5.19	Presence of other required labelling (please specify) (Section 514)	Pass
5.20	Compatibility of protective devices, bases and other components; correct type and rating (no signs of unacceptable thermal damage, arcing or overheating) (411.3.2; 411.4; 411.5; 411.6; Sections 432, 433)	Pass
5.21	Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)	Pass
5.22	Protection against mechanical damage where cables enter equipment (522.8.1; 522.8.5; 522.8.11)	Pass
5.23	Protection against electromagnetic effects where cables enter ferromagnetic enclosures (521.5.1)	Pass
6.0	DISTRIBUTION CIRCUITS	
6.1	Identification of conductors (514.3.1)	Pass
6.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	LIM
6.3	Condition of insulation of live parts (416.1)	Pass
6.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)	N/A
6.5	Suitability of containment systems for continued use (including flexible conduit) (Section 522)	Pass
6.6	Cables correctly terminated in enclosures (Section 526)	Pass
6.7	Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1)	Pass
6.8	Examination of cables for signs of unacceptable thermal or mechanical damage/deterioration (421.1; 522.6)	Pass
6.9	Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (Section 523)	Pass
6.10	Adequacy of protective devices: type and rated current for fault protection (411.3)	Pass
6.11	Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)	Pass
6.12	Coordination between conductors and overload protective devices (433.1; 533.2.1)	Pass
6.13	Cable installation methods/practices with regard to the type and nature of installation and external influences (Section 522)	Pass
6.14	Where exposed to direct sunlight, cable of a suitable type (522.11.1)	Pass
6.15	Cables concealed under floors, above ceilings, in walls/partitions less than 50mm from a surface, are partitions containing metal parts:	nd in
6.15.1	Installed in prescribed zones (see Section 4. Extent and limitations) (522.6.202) or	LIM
6.15.2	Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section 4. Extent and limitations) (522.6.204)	LIM
6.16	Provision of fire barriers, sealing arrangements and protection against thermal effects (Section 527)	LIM
6.17	Band II cables segregated/separated from Band I cables (528.1)	LIM
6.18	Cables segregated/separated from non-electrical services (528.3)	LIM
6.19	Condition of circuit accessories (651.2)	LIM
6.20	Suitability of circuit accessories for external influences (512.2)	LIM
6.21	Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)	LIM
6.22	Adequacy of connections, including cpcs, within accessories and to fixed and stationary equipment – identify/record numbers and locations of items inspected (Section 526)	LIM
6.23	Presence, operation and correct location of appropriate devices for isolation and switching (Chapter 46; Section 537)	LIM
6.24	General condition of wiring systems (651.2)	LIM
6.25	Temperature rating of cable insulation (522.1.1; Table 52.1)	LIM
7.0	FINAL CIRCUITS	
7.1	Identification of conductors (514.3.1)	Pass
7.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	LIM
7.3	Condition of insulation of live parts (416.1)	Pass
OUTCOM Acceptal condition	ble DASS Unacceptable C1 as C2 Improvement C2 Further FI Not Not Not Improvement Not Not	lot N/A

12/IN	ISPECTION SCHEDULE (CONTINUED)	
Item	Description	Outcome
7.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)	N/A
7.5	Suitability of containment systems for continued use (including flexible conduit) (Section 522)	Pass
7.6	Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (Section 523)	Pass
7.7	Adequacy of protective devices: type and rated current for fault protection (411.3)	Pass
7.8	Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)	Pass
7.9	Co-ordination between conductors and overload protective devices (433.1; 533.2.1)	Pass
7.10	Wiring system(s) appropriate for the type and nature of the installation and external influences (Section 522)	Pass
7.11	Cables concealed under floors, above ceilings, in walls/partitions, adequately protected against dar (522.6.201; 522.6.202; 522.6.203; 522.6.204):	mage
7.11.1	Installed in prescribed zones (see Section 4. Extent and limitations) (522.6.202)	LIM
7.11.2	Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section 4. Extent and limitations) (522.6.201; 522.6.204)	LIM
7.12	Provision of additional protection by 30mA RCD:	
7.12.1	For all socket-outlets of rating 32A or less, unless an exemption is permitted (411.3.3) *	Pass
7.12.2	For the supply of mobile equipment not exceeding 32A rating for use outdoors (411.3.3) *	Pass
7.12.3	For cables concealed in walls at a depth of less than 50mm (522.6.202, 522.6.203) *	Pass
7.12.4	For cables concealed in walls/partitions containing metal parts regardless of depth (522.6.203) *	Pass
7.12.5	For final circuits supplying luminaires within domestic (household) premises (411.3.4) *	Pass
	* Note: Older installations designed prior to BS 7671:2018 may not have been provided with RCDs for addition protection.	nal
7.13	Provision of fire barriers, sealing arrangements and protection against thermal effects (Section 527)	Pass
7.14	Band II cables segregated/separated from Band I cables (528.1)	Pass
7.15	Cables segregated/separated from non-electrical services (528.3)	Pass
7.16	Termination of cables at enclosures – identify/record numbers and locations of items inspected (Se	ection
	526):	
7.16.1	Connections under no undue strain (526.6)	Pass
	No basic insulation of a conductor visible outside enclosure (526.8)	Pass
7.16.3	Connections of live conductors adequately enclosed (526.5)	Pass
7.16.4	Adequately connected at point of entry to enclosure (glands, bushes etc.) (522.8.5)	Pass
7.17	Condition of accessories including socket-outlets, switches and joint boxes (651.2)	Pass
7.18	Suitability of accessories for external influences (512.2)	Pass
7.19	Single-pole switching or protective devices in line conductors only (132.14.1, 530.3.3)	Pass
8.0	ISOLATION AND SWITCHING	
8.1	Isolators (Sections 460; 537):	
8.1.1	Presence and condition of appropriate devices (Section 462; 537.2.7)	Pass
8.1.2	Acceptable location – state if local or remote from equipment in question (Section 462; 537.2.7)	Pass
8.1.3	Capable of being secured in the OFF position (462.3)	Pass
8.1.4	Correct operation verified (643.10)	Pass
8.1.5	Clearly identified by position and/or durable marking (537.2.6)	Pass
8.1.6	Warning label posted in situations where live parts cannot be isolated by the operation of a single device (514.11.1; 537.1.2)	N/A
8.2	Switching off for mechanical maintenance (Section 464; 537.3.2):	
8.2.1	Presence and condition of appropriate devices (464.1; 537.3.2)	Pass
8.2.2	Acceptable location – state if local or remote from equipment in question (537.3.2.4)	Pass
8.2.3	Capable of being secured in the OFF position (462.3)	Pass
8.2.4	Correct operation verified (643.10)	Pass
8.2.5	Clearly identified by position and/or durable marking (537.3.2.4)	Pass
OUTCOM Acceptal condition	ble DASS Unacceptable C1 or C2 Improvement C2 Further FI Not Not	Not N/A

12 <mark>/</mark> [N	ISPECTION SCHEDULE (CONTINUED)	
Item	Description	Outcome
8.3	Emergency switching/stopping (Section 465; 537.3.3):	
8.3.1	Presence and condition of appropriate devices (Section 465; 537.3.3; 537.4)	Pass
8.3.2	Readily accessible for operation where danger might occur (537.3.3.6)	Pass
8.3.3	Correct operation verified (643.10)	Pass
8.3.4	Clearly identified by position and/or durable marking (537.3.3.6)	Pass
8.4	Functional switching (Section 463; 537.3.1):	
8.4.1	Presence and condition of appropriate devices (537.3.1.1; 537.3.1.2)	Pass
8.4.2	Correct operation verified (537.3.1.1; 537.3.1.2)	Pass
9.0	CURRENT-USING EQUIPMENT (PERMANENTLY CONNECTED)	
9.1	Condition of equipment in terms of IP rating etc (416.2)	Pass
9.2	Equipment does not constitute a fire hazard (Section 421)	Pass
9.3	Enclosure not damaged/deteriorated so as to impair safety (134.1.1; 416.2; 512.2)	Pass
9.4	Suitability for the environment and external influences (512.2)	Pass
9.5	Security of fixing (134.1.1)	Pass
9.6	Cable entry holes in ceiling above luminaires, sized or sealed so as to restrict the spread of fire: List number and location of luminaires inspected (separate page) (527.2)	Pass
9.7	Recessed luminaires (downlighters):	
9.7.1	Correct type of lamps fitted (559.3.1)	N/A
9.7.2	Installed to minimise build-up of heat by use of 'fire rated' fittings, insulation displacement box or similar (421.1.2)	N/A
9.7.3	No signs of overheating to surrounding building fabric (559.4.1)	N/A
9.7.4	No signs of overheating to conductors/terminations (526.1)	N/A
10.0	LOCATION(S) CONTAINING A BATH OR SHOWER	
10.1	Additional protection for all low voltage (LV) circuits by RCD not exceeding 30mA (701.411.3.3)	Pass
10.2	Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5)	Pass
10.3	Shaver supply units comply with BS EN 61558-2-5 formerly BS 3535 (701.512.3)	Pass
10.4	Presence of supplementary bonding conductors, unless not required by BS 7671:2018 (701.415.2)	Pass
10.5	Low voltage (e.g. 230 V) socket-outlets sited at least 2.5m from zone 1 (701.512.3)	Pass
10.6	Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2)	Pass
10.7	Suitability of accessories and controlgear etc. for a particular zone (701.512.3)	Pass
10.8	Suitability of current-using equipment for particular position within the location (701.55)	Pass
11.0	OTHER PART 7 SPECIAL INSTALLATIONS OR LOCATIONS	
	List all other special installation or locations present, if any. (Record separately the results of particular inspect	<u> </u>
11.1	N/A	N/A
11.2	N/A	N/A
11.3	N/A	N/A
11.4	N/A	N/A
11.5	N/A	N/A
12.0	PROSUMER'S LOW VOLTAGE ELECTRICAL INSTALLATION(S) Where the installation includes additional requirements and recommendations relating to Chapter 82, additional items should be added to the checklist below.	Il inspection
12.1	N/A	N/A
12.2	N/A	N/A
12.3	N/A	N/A
12.4	N/A	N/A
12.5	N/A	N/A
I nspec [.] Name:		0/10/2023
OUTCON Accepta	MES Unacceptable 1 C1 = C2 Improvement 1 C2 Further 1 E1 Not 1 Not	Not I
condition	on IPASS condition CT or C2 recommended C3 investigation F1 verified N/V Limitation L1 N app	licable IN7

	DISTRIBUTION	BOARD	DETAI	LS																										
DB r	reference:	DB 1					Lo	cation:		HA	LLV	VAY I	HIGH LEV	/EL			Supp	olied 1	from:	:				Oriç	yin					
Distrik	oution circuit OCPD:				13	361				٦	Гуре	:	2	2 Rating/Setti					60 A No of pha					:	1					
SPD D	Details: Types:	T2	N/A T3 N/A N/A Status indicator checked (where																											
	mation of supply pola		/	functionality indicator present)									+ DD:	C).24 <u>c</u>		1.	of at	0.1	9 kA										
	1131	,										V								Zs at DB: 0.)ı at	JB:	0.	7 KA
	SCHEDULE OF C	CIRCUIT	DETAI	LS					ULTS														EOT D		DETAIL					
				Conc	ductor	CUIT	DETAI	S	Overcurr		RCD				Con	tinuity	(0)				DETAILS	>	Zs	D(CD	AFDD				
					Juctor	Nur	nber		Overeum	CITE PI	Otecti	ve de	Vice		ROD			Ring	final ci		R1-	-R2	madic	rtion res	Istance		23			
Jec.	Circuit descr	rintion	p.	ethoc	7	and	size	ect tir / BS7					(3)			ting				- Cart	OI	K2	3	(alv	(MD)	0	<u>a</u>	5	S S	butto ck)
numk	Sirodit dessi		f wiring	nce m	er of serve	1m ²)	(mm ²)	sconn ted by	<u> </u>		3	Jg (KA)	um ted Zs			opera t (mA	3	<u></u>	ıtral)	·			oltage	Live (Ma)	Earth	y (tick	um red (Ω)	nectic ns)	utton ion (ti	l test ion (ti
Circuit number			Type of	Reference method	Number of points served	Live (mm ²)	cpc (m	Max disconnect time permitted by BS7671	BS (EN)	Type	Rating	Breaking capacity (Maximum permitted	BS (EN)	Type	Rated operating current (mA)	Rating	r1 (line)	r _n (neutral)	r2 (cpc)	R1+R2	R2	Test voltage (V)	Live - I	Live - E	Polarity (tick)	Maximum measured (Disconnection time (ms)	Test button operation (tick)	Manual test button operation (tick)
1	MAIN SWITCH		A	C	12	N/A		N/A			100	6	N/A	Δ	-	₩ 5	<u> </u>	N/A	N/A	N/A		N/A	N/A	N/A	N/A	·	N/A			
2	RCD MODULE		А	С	6	N/A	N/A	0.3	61008	N/A	80	6	N/A	61008	AC	30	80	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	~	N/A	12.4	~	N/A
3	SPARE		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4	SOCKETS KITCHEN		А	С	6	2.5	1.5	0.4	60898	В	32	6	1.37	61008	AC	30	80	0.38	0.38	0.63	0.14	N/A	500	N/A	> 200	~	0.37	12.4	~	N/A
5	SOCKETS DRESSING F	ROOM	А	С	2	2.5	1.5	0.4	60898	В	20	6	2.19	61008	AC	30	80	N/A	N/A	N/A	0.26	N/A	500	N/A	> 200	~	0.49	12.4	~	N/A
6	SPARE		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7	SPARE		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8	SPARE		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9	RCD MODULE		А	С	4	N/A	N/A	0.3	61008	N/A	80	6	N/A	61008	AC	30	80	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	~	N/A	8.2	~	N/A
10	COOKER		А	С	1	6	2.5	0.4	60898	В	32	6	1.37	61008	AC	30	80	N/A	N/A	N/A	0.09	N/A	500	N/A	> 200	~	0.32	8.2	~	N/A
CODE	A Thermoplast	tic Th	B nermoplastic		Th	C ermopl	astic		D Thermopla	stic		Th	E ermopla	astic	Th	F	41-	Th.	G			- H				С) - Oth			
	PE OF insulated/shear cables		cables in etallic condui	t		cables etallic		it	cables i metallic tru				cables etallic t	in runking	Thern /SW/	A cable			ermose WA cal		in	Mine sulated	d cable	s			N/A			
	DETAILS OF TES																													
	ails of test instrumen	ts used (se				umbe	ers):																							
Multi-functional:				9910	J8						sistance:											ntinui	ity:							
Earth electrode resistance:								Е	arth fault	loop	imp	edar	nce:								RCI	D:								
	TESTED BY																													
Name: Barrie Taylor				I	Positi	on:			Elect	ricia	an Signature:									#	-				Date	2023	}			

S	CHEDU	LE OF CIRC	TAI	LS	ANE) TE	ST	RES	ULTS																								
DB r	eference:		D	B 1	Location: HALLWAY HIGH LEVEL											Supplied from: Origin																	
						CIR	CUIT	DETAI	ILS														Т	EST R	ESULT	DETAIL	S						
					Cond	luctor o			(s)	Overcuri	rent pi	rotecti	ve de	vice			Continuity (Ω)					Insula	ition res		Zs	RC	CD	AFDD					
Circuit number		Circuit description		Type of wiring	Reference method	Number of points served		cbc (mm ²)	Max disconnect time permitted by BS7671	BS (EN)	Туре	Rating (A)	Breaking capacity (kA)	Maximum permitted Zs (Ω)	BS (EN)	Туре	Rated operating current (mA)	Rating (A)	rı (line)	rn (neutral)	rcuit (cbc)	R1+R2	-R2	Test voltage (V)	Live - Live (Ma)	Live - Earth (MΩ)	Polarity (tick)	Maximum measured (Ω)	Disconnection time (ms)	Test button operation (tick)	Manual test button operation (tick)		
11	SOCKETS			A	С	6	2.5	1.5		60898	В	20	6	2.19	61008	AC		80	N/A	N/A	N/A	0.60		500	N/A	> 200	~	0.83		✓	N/A		
12	LIGHTS			A	С	13	1.5	1.0		60898	В	6	6	7.28	61008	AC		80		N/A				500		> 200	~	0.89		~	N/A		
13	SPARE			N/A			N/A			N/A				N/A	N/A				N/A						N/A				N/A	N/A	-		
14																																	
																															-		
																															-		
																															<u> </u>		
		A	В				С			D				E			F			G			F	l			O - Other						
		Thermoplastic nsulated/sheathed cables	Thermo cable metallic	plastic s in			ermopl cables etallic	in	it	Thermopla cables metallic tru	in			ermopla cables i etallic tr	n		noplas A cable			rmose WA cal		in	Mine		S			N/A					

ELECTRICAL INSTALLATION CONDITION REPORT GUIDANCE FOR RECIPIENTS

(to be appended to the Report)

This Report is an important and valuable document which should be retained for future reference.

- 1. The purpose of this Report is to confirm, so far as reasonably practicable, whether or not the electrical installation is in a satisfactory condition for continued service (see Section 5). The Report should identify any damage, deterioration, defects and/or conditions which may give rise to danger (see Section 7).
- 2. This Report is only valid if accompanied by the Inspection Schedule(s) and the Schedule(s) of Circuit Details and Test Results
- 3. The person ordering the Report should have received the 'original' Report and the inspector should have retained a duplicate.
- 4. The original Report should be retained in a safe place and be made available to any person inspecting or undertaking work on the electrical installation in the future. If the property is vacated, this Report will provide the new owner/occupier with details of the condition of the electrical installation at the time the Report was issued.
- 5. Section 4 (Extent and Limitations) should identify fully the extent of the installation covered by this Report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the Report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.
- 6. Some operational limitations such as inability to gain access to parts of the installation or an item of equipment may have been encountered during the inspection. The inspector should have noted these in Section 4.
- 7. For items classified in Section 7 as CI (Danger present), the safety of those using the installation is at risk, and it is recommended that a skilled person or persons competent in electrical installation work undertakes the necessary remedial work immediately.
- 8. For items classified in Section 7 as C2 (Potentially dangerous), the safety of those using the installation at risk and it is recommended that a skilled person or persons competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.
- 9. Where it has been stated in Section 7 that an observation requires further investigation (code FI) the inspection has revealed an apparent deficiency which may result in a code CI or C2, and could not, due to the extent or limitations of the inspection, be fully identified. Such observations should be investigated without delay. A further examination of the installation will be necessary, to determine the nature and extent of the apparent deficiency (see Section 7).
- 10. For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The recommended date by which the next inspection is due is stated in Section 7 of the Report under Recommendations.
- 11. Where the installation includes a residual current device (RCD) it should be tested six-monthly by pressing the button marked 'T' or 'Test'. The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.
- 12. Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should. be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions shall be followed with respect to test button operation.
- 13. Where the installation includes a surge protective device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice. For safety reasons it is important that this instruction is followed.
- 14. Where the installation includes alternative or additional sources of supply, warning notices should be found at the origin or meter position or, if remote from the origin, at the consumer unit or distribution board and at all points of isolation of all sources of supply.